

ARROWHEAD ELEMENTARY SCHOOL PROJECT JULY 2022 BOARD REPORT



Site & Building Exterior

- Asbestos abatement in existing building to be completed
- Begin pouring concrete stoops and sidewalks
- Bulk earth moving, rough and finish grading
- Topsoil, seed and sod at select locations on site





Building Interior

- Terrazzo flooring installation will be completed
- Wood gym floor installation is 80% complete
- Kitchen health inspection to occur
- Elevator installation to begin
- Deliver and begin installation of owner furnitures



ARROWHEAD ELEMENTARY SCHOOL PROJECT JULY 2022 BOARD REPORT



Mechanical, Electrical & Plumbing

- Start-up and commissioning of building sprinkler system
- Balancing of building HVAC system
- Fire alarm system installation continues
- AV systems installations continue throughout the building



Upcoming Work – July 2022 – August 2022

- Complete Elevator installation with L&I inspection
- Complete building life safety systems
- Complete building finishes
- Procure Occupancy from LPT



ARROWHEAD ELEMENTARY SCHOOL PROJECT JULY 2022 BOARD REPORT



BUDGET Change Order Status (Based on Change Orders Approved to Date)				
Contractor	Bid Award Amts	App Change Orders as of 7/15/22	Current CO %	Current Revised Contracts as of 7/15/22
E.R. Stuebner	\$15,701,000.00	\$409,929.99	2.5%	\$16,110,929.99
Cedar Electric, Inc.	\$3,461,000.00	\$20,319.02	0.58%	\$3,481,319.02
Trefz Mechanical, Inc. (PC)	\$1,524,067.00	\$189,243.75	11.0%	\$1,713,310.75
Trefz Mechanical, Inc. (MC)	\$3,467,844.00	\$8,332.07	0.24%	\$3,476,176.07
Total Contract Amounts	\$24,153,911.00	\$627,824.83	2.5%	\$24,781,735.83

Pending Change Orders						
Contractor	Change Order #	Description of Work	CO Amount	Status		
E.R. Stuebner	GC-16	Asphalt Escalation per Specification, for Bus Loop Base Course Only.	\$6,151.71	For Review		
E.R. Stuebner	GC-17	Replace Casework in Room 206 Broken by Movers.	\$769.68	For Review		
E.R. Stuebner	GC-18	Provide Chase to Cover Exposed Sprinkler Pipe Not Run in Wall in Lobby.	\$3,648.81	For Review		
E.R. Stuebner	GC-19	Provide Additional Game Lines in Gym Per Owners Request.	\$6,151.98	For Review		
E.R. Stuebner	GC-20	Provide Thicker Concrete with Heavier Reinforcing at the Dumpster Pad.	\$2,258.33	For Review		
Cedar Electric	EC-02	Provide Additional Supports for Gym Pendent Lights. Provide Emergency Power to the ATC Panels in Janitor Closet.	\$5,483.76	For Review		