

Soil Remediation (GC CO-01)

- Spread cement over the existing subgrade in Building B and C footprint
- Mixed cement with top 12 inches of subgrade
- Compacted w/vibratory roller



Building Pad Fill

- Imported crushed concrete fill material to site
- Installed lifts of fill to bring building pad to grade
- Compacted each lift using vibratory roller



Concrete Footers and Piers

- Excavated trenches for concrete footers and piers
- Placed rebar for reinforcement of concrete
- Poured concrete
- Work in progress – Approx. 75% complete





**ARROWHEAD ELEMENTARY SCHOOL PROJECT
APRIL 2021 BOARD REPORT**



Upcoming Work – April – May 2021

- Erect structural steel columns and horizontal spans
- Install foundation block and begin exterior masonry
- Installation of permanent electrical/communication duct bank servicing the new building
- Begin underground/underslab utilities within the building footprint

BUDGET

Change Order Status (Based on Change Orders Approved to Date)

Contractor	Bid Award Amts	App Change Orders as of 4/13/21	Current CO %	Current Revised Contracts as of 4/13/21
E.R. Stuebner	\$15,701,000.00	\$75,700.00	0.48%	\$15,776,700.00
Cedar Electric, Inc.	\$3,461,000.00	--	0.00%	\$3,461,000.00
Trefz Mechanical, Inc. (PC)	\$1,524,067.00	--	0.00%	\$1,524,067.00
Trefz Mechanical, Inc. (MC)	\$3,467,844.00	--	0.00%	\$3,467,844.00
Total Contract Amounts	\$24,153,911.00	\$75,700.00	0.31%	\$24,229,611.00

BUDGET

Pending Change Orders

Contractor	Contractor PCO #	Description of Work	PCO Amount	Status
None at this time				

Board Action Items

- None at this time.