

Groundbreaking Ceremony

On Friday, January 22nd, a groundbreaking ceremony was held to honor the commencing of construction at Arrowhead Elementary School. In attendance were school administration, school board, staff, students, and community members. Thank you to all who attended!



School Board Members



**Superintendent & Arrowhead
Students**



State Representative Joe Webster



ARROWHEAD ELEMENTARY SCHOOL PROJECT FEBRUARY 2021 BOARD REPORT



Construction Fence Install

- Post driven chain-link fence installed along tree line
- Panel fence installed around the remainder of site
- Gates secured with chains and padlocks



Modular/Ball Field Demolition

- Chain-link fence and posts removed from two ball fields
- Two modular buildings and vestibule attached to existing building demoed and disposed of offsite



E&S Berms and Basins

- Berm protecting homeowners along SE edge of site installed
- Temporary stormwater basins cut down to grade
- Outlet structure and piping to township stormwater installed at basin near Level Rd.





ARROWHEAD ELEMENTARY SCHOOL PROJECT FEBRUARY 2021 BOARD REPORT



Upcoming Work – February – March 2021

- Install utilities and relocate existing utilities to maintain service to existing building in operation
- Setup construction trailers and prep lay-down area
- Temporary Power install to site and job trailers
- Install E&S controls and continue site work (strip topsoil, install silt sock, etc.)
- Prep new building pad (import fill and grade pad)
- Begin concrete footers

BUDGET

Change Order Status (Based on Change Orders Approved to Date)

Contractor	Bid Award Amts	App Change Orders as of 2/11/21	Current CO %	Current Revised Contracts as of 2/11/21
E.R. Stuebner	\$15,701,000.00	--	0%	\$15,701,000.00
Cedar Electric, Inc.	\$3,461,000.00	--	0%	\$3,461,000.00
Trefz Mechanical, Inc. (PC)	\$1,524,067.00	--	0%	\$1,524,067.00
Trefz Mechanical, Inc. (MC)	\$3,467,844.00	--	0%	\$3,467,844.00
Total Contract Amounts	\$24,153,911.00	\$0.00	0%	\$24,153,911.00

BUDGET

Pending Change Orders

Contractor	Contractor PCO #	Description of Work	PCO Amount	Status
		None at this time		

Board Action Items

--