



## Site & Building Exterior

- Installed water meter pit, began additional water piping installation for fire hydrant and sprinkler
- Begin grading for bus loop
- Continue roofing work to be completed and final inspections by end of month
- Exterior glazing on building windows to be completed by end of the month



## Building Interior

- Terrazzo flooring installation is 65% complete
- Wood gym flooring material delivery set for May 17<sup>th</sup>
- Kitchen equipment delivery & installation to begin end of May
- Metal panel ceilings will begin by end of month



## Mechanical, Electrical & Plumbing

- Delivery & installation of sprinkler system break tank scheduled beginning of June
- Light fixtures to begin week of May 16<sup>th</sup>
- Begin startup of HVAC roof top units and equipment week of May 23<sup>rd</sup>
- Begin installation of audio visual systems scheduled week of May 16<sup>th</sup>





**ARROWHEAD ELEMENTARY SCHOOL PROJECT  
MAY 2022 BOARD REPORT**



**Upcoming Work – May 2022 – June 2022**

- Begin elevator delivery and installation
- Installation of flooring in classrooms
- Begin Testing & Balancing and Commissioning of building systems
- Start Terrazzo tile work in Cafeteria
- Begin kitchen equipment installation
- Complete all ceramic tile work through our the building by 1<sup>st</sup> week of June

**BUDGET**

**Change Order Status (Based on Change Orders Approved to Date)**

Contractor	Bid Award Amt	App Change Orders as of 5/11/22	Current CO %	Current Revised Contracts as of 5/11/22
E.R. Stuebner	\$15,701,000.00	\$373,112.17	2.3%	\$16,074,112.17
Cedar Electric, Inc.	\$3,461,000.00	\$20,319.02	0.58%	\$3,481,319.02
Trefz Mechanical, Inc. (PC)	\$1,524,067.00	\$180,754.75	10.6%	\$1,704,821.75
Trefz Mechanical, Inc. (MC)	\$3,467,844.00	\$8,332.07	0.24%	\$3,476,176.07
<b>Total Contract Amounts</b>	<b>\$24,153,911.00</b>	<b>\$582,518.01</b>	<b>2.4%</b>	<b>\$24,736,429.01</b>

**BUDGET**

**Pending Change Orders**

Contractor	Change Order #	Description of Work	CO Amount	Status
		None at this time		



**EAGLEVILLE ELEMENTARY SCHOOL  
ADDITION AND RENOVATIONS PROJECT  
MAY 2022 BOARD REPORT**



**Upcoming Work – May/June – 2022**

- Completed concrete pad around the flagpole
- Completed additional light pole and flagpole lights
- Completed all necessary testing, balancing and commissioning
- Completed 50% of all closeout documentation
- Complete all remaining seeding & mulching
- Complete all required training and instruction
- Awaiting remaining Terrazzo tile delivery